

Activity Description	Cal Days	Early Start	Early Finish	2000												2001											
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D					
Design Development																											
Design Development																											
Structural Steel Bid Package			08JUN00A	◆ Structural Steel Bid Package																							
Civil Bid Package			15JUN00A	◆ Civil Bid Package																							
Foundation Design			01JUL00A	◆ Foundation Design																							
Precast Bid Package			01JUL00A	◆ Precast Bid Package																							
Masonry Bid Package			09JUL00A	◆ Masonry Bid Package																							
Underground MEP Design			07JUL00*	◆ Underground MEP Design																							
Final Architectural Design			07JUL00*	◆ Final Architectural Design																							
Sitework																											
Sitework																											
Layout	14	10JUL00	21JUL00	■ Layout																							
Soils Stabilization	21	10JUL00	28JUL00	■ Soils Stabilization																							
Erosion and Sediment	14	10JUL00	21JUL00	■ Erosion and Sediment																							
Mobilization	21	09JUL00	23JUL00	■ Mobilization																							
Pad Restoration and Prep.	21	17JUL00	04AUG00	■ Pad Restoration and Prep.																							
Roads and Parking Temp.	14	17JUL00	28JUL00	■ Roads and Parking Temp.																							
Site Utilities	42	24JUL00	01SEP00	■ Site Utilities																							
Bulk Excavation	21	26JUL00	15AUG00	■ Bulk Excavation																							
Haul Road	21	28AUG00	15SEP00	■ Haul Road																							
Parking Lot	14	04SEP00	15SEP00	■ Parking Lot																							
Site Maintenance	336	18SEP00	22AUG01	■ Site Maintenance																							
Site Lighting	42	23MAY01	03JUL01	■ Site Lighting																							
Curb and Binder	28	20JUN01	18JUL01	■ Curb and Binder																							
Landscaping	28	27JUN01	25JUL01	■ Landscaping																							
Top and Stripe	14	26JUL01	08AUG01	■ Top and Stripe																							
Support Building																											
Support Bldg: Prelim Construction Activities																											
Foundations	46	31JUL00	13SEP00	■ Foundations																							
Underground Utilities	49	14AUG00	29SEP00	■ Underground Utilities																							
Underslab Stone	70	04SEP00	10NOV00	■ Underslab Stone																							
Erect Steel/Deck	40	14SEP00	24OCT00	■ Erect Steel/Deck																							
Erect Exterior Wall Panels	53	14SEP00	06NOV00	■ Erect Exterior Wall Panels																							
Underslab Conduit	70	18SEP00	24NOV00	■ Underslab Conduit																							
Slab-on-Grade	70	02OCT00	08DEC00	■ Slab-on-Grade																							
Roofing	28	19OCT00	15NOV00	■ Roofing																							
Rooftop Equip.	49	02NOV00	20DEC00	■ Rooftop Equip.																							
+ Support Bldg: Medical Care / Physical Therapy				■																							
+ Support Bldg: Laundry / Food Service				■																							
+ Support Bldg: Warehouse/Custodian Staff/Maint.				■																							
+ Support Bldg: Cadre Unit / Contact Visitation				■																							
+ Support Bldg: Facility Administration				■																							

Start Date	09JUL98
Finish Date	04SEP01
Data Date	09JUL00
Run Date	14SEP00 11:41

CPO3 Sheet 1 of 2
CORRECTIONAL FACILITY
PROPOSAL SCHEDULE

Date	Revision	Checked	Approved

